

SW Boundary

Wingerworth Allotment Cooperative Society Ltd

Project Start Date 02/12/2022
 Project Lead Keith Postlethwaite

Display Week 40

Week 40				
28 Aug 202				
28	29	30	31	1
M	T	W	T	F

TASK	LEAD	START	END	DAYS	% DONE	WORK DAYS
1 PHASE 1			-			-
0.1 Agree D4 & D11A	N/A	02/12/2022	28/02/2023	88	100%	63
0.1 Clearing Path Access	N/A	28/02/2023	02/03/2023	2	100%	3
0.1 Finalise Path, Hedge & Access	N/A	01/03/2023	31/03/2023	30	100%	23
0.1 Complete Scrub Clearance	N/A	06/03/2023	11/03/2023	5	100%	5
0.1 Move Shed	N/A	01/04/2023	30/04/2023	29	100%	20
0.1 Skips - Clearance of Waste	N/A	01/04/2023	30/04/2023	29	100%	20
1 PHASE 2			-			-
0.1 PLANNING: Arrange Skips	Dominic Driscoll	20/06/2023	24/06/2023	4	100%	4
0.1 ORDER : Fencing (acceptance of Treescapes Quote)	Keith Postlethwaite	23/06/2023	26/06/2023	3	100%	2
0.1 ORDER: Saplings (acceptance of Treescapes Quote)	Keith Postlethwaite	23/06/2023	26/06/2023	3	100%	2
0.1 CLEARANCE: Skips - D4 & D1 Debris	All Volunteers	30/06/2023	07/07/2023	7	100%	6
0.1 BUILDING: Move D4 Shed	All Volunteers	19/07/2023	22/07/2023	3	100%	3
1 PHASE 3			-			-
0.1 PREPARATION: Mark out Pond	Keith Postlethwaite & Noel Edwards	04/08/2023	11/08/2023	7	100%	6
0.1 PREPARATION: Mark out Public Footpath	Keith Postlethwaite & Noel Edwards	04/08/2023	11/08/2023	7	100%	6
0.1 PLANNING: Arrange Mini Digger JCB	Claire Donovan	16/07/2023	31/07/2023	15	100%	11
0.1 PREPARATION: Mini Digger JCB - Levelling the Access	Keith Postlethwaite & Noel Edwards	27/08/2023	15/09/2023	19	100%	15
0.1 PREPARATION: Mini Digger JCB - Ephemeral Pond	Keith Postlethwaite & Noel Edwards	27/08/2023	15/09/2023	19	100%	15
0.1 ORDER: Drainage Pipe (order at time of work)	Keith Postlethwaite	01/09/2023	31/10/2023	60	100%	43

Project Start Date 02/12/2022
 Project Lead Keith Postlethwaite

Display Week 40

Week 40
28 Aug 202

28	29	30	31	1
M	T	W	T	F

TASK	LEAD	START	END	DAYS	% DONE	WORK DAYS			
0.1	ORDER: Limestone & Chips (order at time of work)	Keith Postlethwaite	01/09/2023	31/10/2023	60	100%	43		
0.1	BUILDING: Bird & Bat Boxes	Greg Hart	01/09/2023	30/09/2023	29	100%	21		
0.1	BUILDING: Ditch Filled In	All Volunteers	01/09/2023	30/09/2023	29	20%	21		
0.1	BUILDING: Installations - Fence	All Volunteers	01/09/2023	30/09/2023	29	0%	21		
0.1	PLANTING: Saplings	All Volunteers	01/10/2023	31/10/2023	30	0%	22		
1	PHASE 4 - ONGOING		-				-		
0.1	LEGAL: Wildlife Survey	Keith Postlethwaite & Trevor Collins	01/07/2023	03/07/2023	2	100%	1		
0.1	LEGAL: Health & Safety Assessment	Keith Postlethwaite & Trevor Collins	01/07/2023	30/07/2023	29	100%	20		
							-		
							-		

23	Week 41 4 Sep 2023							Week 42 11 Sep 2023							Week 43 18 Sep 2023							Week 44 25 Sep 2023							Week 45 2 Oct 2023							Week 46 9 Oct 2023							Week 47 16 Oct 2023							
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S



